Example Facilities Services

Quarterly maintenance report | Q3 2026 | Reference FM-2026-Q3

1. Summary

This report covers the scheduled maintenance carried out at the Example Business Park between July 1 and September 30, 2026. All planned inspections were completed. Two items require follow-up work in the next quarter.

The total maintenance cost for the quarter was 18,420.00, which is 6 percent below the approved budget of 19,600.00.

2. Heating and ventilation

The four rooftop air handling units were inspected on July 14. Filters were replaced on all units and the belts on unit 3 were adjusted. The heat recovery wheel on unit 2 shows wear on the seals and should be replaced before winter.

Boiler efficiency tests gave results between 91 and 93 percent, within the expected range for the installed equipment.

3. Electrical systems

Thermal imaging of the main distribution boards found no hot spots. Emergency lighting was tested for the full three hour duration in all buildings. Six fittings in building C failed the test and were replaced on August 2.

4. Fire safety

The fire alarm system was tested weekly. The annual service of the sprinkler pumps was completed on August 21 with no defects. Fire doors on the second floor of building B need new closers; the work is scheduled for October.

5. Grounds and parking

Line markings in the main car park were renewed in September. Three trees near the north entrance were pruned following the arborist inspection. Drainage channels were cleared before the autumn rains.

6. Follow-up actions

Replace the heat recovery wheel seals on air handling unit 2 (estimated cost 2,150.00, due November 15, 2026).

Install new door closers on the second floor of building B (estimated cost 960.00, due October 31, 2026).

Repeat the emergency lighting test in building C after the replacement fittings have been in service for one month.

Category	Budget	Actual
Heating and ventilation	7,200.00	6,880.00
Electrical systems	4,100.00	3,940.00
Fire safety	3,800.00	3,650.00
Grounds and parking	4,500.00	3,950.00
Total	19,600.00	18,420.00